

## Street Improvement Project (Climate Pledge Arena)

Time Frame: March 8, 2021 – September 20, 2021

Project Completion: 6 out of 6 months

AMONG WA HOURS...	WA HOURS (N=12,065.0)		
	Requirement/Goal	Current Performance	Performance from Previous Month
PRIORITY HIRE ZIP CODES		36.3%	37.3%
APPRENTICE	6%	12.9%	13.9%
JOURNEY-LEVEL	15%	23.4%	23.4%
AMONG ALL HOURS...	ALL HOURS (N=12,065.0)		
APPRENTICES	18%	20.7%	22.7%
WOMEN		15.0%	16.6%
PEOPLE OF COLOR		21.1%	17.8%
AMONG APPRENTICE HOURS...	APPRENTICE HOURS (N=2,501.9)		
WOMEN	9%	18.1%	17.8%
PEOPLE OF COLOR	26%	68.8%	67.7%
PREFERRED ENTRY <sup>1</sup>	20%	0.0%	0.0%
AMONG JOURNEY-LEVEL HOURS...	JOURNEY-LEVEL HOURS (N=9,563.1)		
WOMEN	5%	14.2%	16.2%
PEOPLE OF COLOR	23%	8.6%	6.4%

<sup>1</sup>Preferred entry performance is based on the number of apprentices who are pre-apprenticeship graduates and work at least 700 hours on the project divided by the number of all apprentices who work at least 700 hours on the project.

### Key:

Requirement
Goal
Meeting or exceeding
Not meeting
Would meet or exceed with good faith efforts (actual performance shown)

**Street Improvement Project (Climate Pledge Arena)**

Time Frame: March 8, 2021 – September 20, 2021

Project Completion: 6 out of 6 months

First-tier contractors are listed in the report. Lower-tier subcontractor data is included in the first-tier contractor list. Bold names mean the contractor (or subs) submitted payroll since the last report.

<b>Contractor</b>	<b>Apprentice Hours</b>	<b>Journey Hours</b>	<b>Total Hours</b>	<b>Priority Hire Apprentices 6% req.</b>	<b>Priority Hire Journey 15% req.</b>	<b>Apprentice Utilization 18% req.</b>	<b>Preferred Entry 20% req.</b>
<b>MidMountain</b>	2,437.0	7,920.5	10,357.5	15.0%	21.7%	23.5%	0.0%
<b>Prime Electric (+ Subs)</b>	54.0	786.6	840.6	0.0%	39.0%	6.6%	0.0%
<b>O’Bunco Engineering</b>	0.0	236.5	236.5	0.0%	66.6%	0.0%	0.0%
<b>Olson Brothers Pro-Vac</b>	0.0	203.1	203.1	0.0%	0.0%	0.0%	0.0%
<b>Seattle Blue</b>	0.0	134.0	134.0	0.0%	56.7%	0.0%	0.0%
<b>Cascade Sawing</b>	0.0	87.8	87.8	0.0%	0.0%	0.0%	0.0%
<b>ICON Materials</b>	10.9	151.9	162.8	0.0%	11.7%	6.7%	0.0%
<b>Jenkins Pipeline (+ Subs)</b>	0.0	26.0	26.0	0.0%	0.0%	0.0%	0.0%
<b>Ground Up Road Construction</b>	0.0	16.8	16.8	0.0%	0.0%	0.0%	0.0%
<b>PROJECT TOTALS</b>	<b>2,501.9</b>	<b>9,563.2</b>	<b>12,065.0</b>	<b>12.9%</b>	<b>23.4%</b>	<b>20.7%</b>	<b>0.0%</b>

**Key:**

Requirement
Goal
Meeting or exceeding
Not meeting
Would meet or exceed with good faith efforts (actual performance shown)

### Street Improvement Project - Apprentices by Craft

Craft	Count of All Apprentices	% of Craft
Cement Mason	5	38%
Electrician	3	23%
Laborer	4	31%
Truck Driver	1	8%
<b>TOTAL</b>	<b>13</b>	

Preferred Entry Apprentices	Pre-Apprentice Graduates
0	2
0	0
0	1
0	0
<b>0</b>	<b>3</b>
<b>0.0%</b>	<b>23.1%</b>

All Apprentices with 700+ Hours	Preferred Entry (700 Hour Minimum)	Pre-Apprentice Graduates with 700+ Hours
1	0	0

All Priority Hire Apprentices	Priority Hire Pre-Apprentice Graduates
2	1

Pre-Apprentice Graduates by Program	Preferred Entry Apprentices	Pre-Apprentice Graduates
ANEW	0	1
Carpenters	0	0
Cement Masons	0	1
DALEC	0	0
Helmets to Hardhats	0	0
Ironworkers	0	0
Job Corps	0	0
PACE	0	1
PACT	0	0
SCC	0	0
TOOL	0	0
TRAC	0	0
TVTC	0	0
YouthBuild	0	0
<b>TOTAL</b>	<b>0</b>	<b>3</b>