

| CLIENT: SEATTLE PUBLIC UTILITIES | | DATE: |
|-------------------------------------|--------------------------|-------------------|
| PROJECT: | System: | REPORT BY: |
| PS 73 IMPROVEMENTS | ALL PUMP STATION SYSTEMS | |

Note to Designer: Update Equipment Tags with project specific information

| LOOP 100 – WASTEWATER PUMPING SYSTEM | | |
|--|--------------------------|--------------------------|
| KEY ELEMENTS | EQUIPMENT TAG | NOTES |
| Pump Station 73 Wet well | | |
| Level Transducers in the Wet well | PE/PT-7301 PE/PT-7302 | |
| Float Switches | LSH-7301 LSHH-7302 | |
| Wastewater Pumps (Constant Speed: 2,400 gpm). | P-7301 P-7302 | |
| Soft Starters | RVSS-7301 RVSS-7302 | |
| Wastewater Pump Discharge Pipes | | |
| Wastewater Pump Discharge Force Main | | |
| Suction Isolation Valves | GV-7301 GV-7302 | |
| Discharge Check Valves | CHV-7301 CHV-7302 | |
| Discharge Isolation Valves | GV-7303 GV-730405 | |
| | | |
| ΑCTIVITY | EQUIPMENT TAG | COMPLIANT / NOTES |
| Manual Control Test | | |
| Turn Pump 1 HOA switch to HAND | | |
| Engage Pump 1: Run from Lead Pump On Level to Pump Off Level - Time draw down run: | | |
| Turn Pump 2 HOA switch to AUTO | | |
| Engage Pump 2: Run from Lead Pump On Level to Pump Off Level - Time draw down run: | | |
| Automatic Control Test | | |
| Turn Pump 1 and 2 HOA switches to AUTO | | |
| Run pumps through 3 fill/pump cycles | | |
| Verify pumps switch between lead pumps | | |
| During 4 th pump cycle turn lead pump HOA to OFF | | |



| Verify lag pump starts and finishes pump down | |
|---|--|
| PAC Fail Test | |
| Verify IDEC Smart Relay Timer Set | |
| Fill Wet Well to LSH level | |
| Simulate PAC fail | |
| Verify LSH triggers IDEC Smart Relay, calls both pumps to run, and runs pumps for programmed time | |
| Alarm / OIU Indicators Test | |
| Verify Pumps in AUTO indication | |
| Verify Pumps in HAND indication | |
| OIU Auto/Manual indication | |
| Pump 1 and Pump 2 Running indication | |
| Pump 1 and Pump 2 Fail indication | |
| Wet Well Level Transducer Level indication | |
| Pump 1 and Pump 2 Fail to Start indication | |
| Pump 1 and Pump 2 Excessive Run indication | |
| Overflow (LSHH) Alarm tripped indication | |
| Operator Set Points (set per contract) | |

| LOOP 200 – FACILITY VENTILATION SYSTEM | | | |
|---|-------------------------------|-------------------|--|
| KEY ELEMENTS | EQUIPMENT TAG | NOTES | |
| Dry Well and Wet Well ducting and balancing dampers | | | |
| Dry Well Supply Fan | SF-7310 | | |
| Dry Well Exhaust Fan | EF-7311 | | |
| Wet Well Supply Fan | SF-7320 | | |
| Wet Well Exhaust Fan | EF-7321 | | |
| Dry Well Supply Flow Switch | FSL-7310 | | |
| Dry Well Exhaust Flow Switch | FSL-7311 | | |
| | · · · | | |
| ACTIVITY | EQUIPMENT TAG | COMPLIANT / NOTES | |
| System Test | | | |
| Turn on all ventilation equipment | | | |
| Verify Run indication on all Fans | SF-7310 EF-7311 SF-7320 | | |



| | EF-7321 | |
|--|--|--|
| Turn off each fan in sequence and verify fan indication "not running" | SF-7310 EF-7311 SF-7320 EF-7321 | |
| Turn off Dry Well Supply and exhaust fans in sequence and verify Low Flow Switch indication. And, verify that the "Go/No-Go" strobe engages | FSL-7310 FSL-7311 | |
| Turn on all ventilation equipment | | |

| LOOP 300 – WET WELL GAS DETECTION SYSTEM (LEL) | | | |
|--|----------|------------------|-------|
| KEY | ELEMENTS | EQUIPMENT TAG | NOTES |
| Gas Detection Ar | alyzer | AE/AIT-7301 | |
| Gas Sample Pump | 0 | SP-7301 | |
| | | | |

| ACTIVITY | EQUIPMENT TAG | COMPLIANT / NOTES |
|--|------------------------|-------------------|
| System Test | | |
| Turn on all LEL equipment | AE/AIT-7301 SP-7301 | |
| Verify level concentration of gases on OIU | AE/AIT-7301 SP-7301 | |
| Simulate alarm condition on LEL and verify indication on SCADA Panel/OIU | AE/AIT-7301 SP-7301 | |
| Simulate fault condition and verify fault indication on SCADA Panel/OIU | AE/AIT-7301 SP-7301 | |
| | | |

| LOOP 300 - WET WELL GAS DETECTION SYSTEM (VOC) | | | |
|--|------------------------|-------------------|--|
| KEY ELEMENTS | EQUIPMENT TAG | NOTES | |
| Gas Detection Analyzer | AE/AIT-7302 | | |
| Gas Sample Pump | SP-7301 | | |
| | | | |
| ΑСΤΙVΙΤΥ | EQUIPMENT TAG | COMPLIANT / NOTES | |
| System Test | | | |
| Turn on all VOC equipment | AE/AIT-7302 SP-7301 | | |
| Verify level concentration of VOC gases on OIU | AE/AIT-7302 SP-7301 | | |
| Simulate alarm condition on VOC and verify indication on SCADA Panel/OIU | AE/AIT-7302 SP-7301 | | |



| Simulate fault condition and verify fault | AE/AIT-7302 |
|---|-------------|
| indication on SCADA Panel/OIU | SP-7301 |

| LOOP 400 |) – SUMP PUMP | |
|---|------------------|-------------------|
| KEY ELEMENTS | EQUIPMENT TAG | NOTES |
| Dry Well Sump Pump | | |
| Dry Well Flood Switch | LSHH-7303 | |
| | • | |
| ACTIVITY | EQUIPMENT TAG | COMPLIANT / NOTES |
| System Test | | |
| Fill sump | | |
| Lift float and pump out sump | | |
| Verify check valve holds | | |
| Lift Dry Well Flood Switch and verify alarm indication on the SCADA Panel | | |

| KEY ELEMENTS | EQUIPMENT TAG | NOTES |
|---|------------------|--|
| AC Power Supply Monitor | PFR-7300 | |
| SCADA Battery Monitor | N/A | SCADA to verify alarms and indications |
| | | - |
| ACTIVITY | EQUIPMENT TAG | COMPLIANT / NOTES |
| System Test | | |
| | | |
| Simulate AC power fail and verify alarm indication on OIU | | |

| LOOPS 800 – FLOW MONITORING | | | |
|---|------------------|-------|--|
| KEY ELEMENTS | EQUIPMENT TAG | NOTES | |
| Flow Meter | FE/FIT-7301 | | |
| | | | |
| ACTIVITY EQUIPMENT TAG COMPLIANT/NOTES | | | |
| System Test | | | |



| Monitor that flow rates and rolling Daily Totalized Flow indicating on OIU | FE/FIT-7301 | Majority of flow meter testing done in EAT |
|---|-------------|--|
| Simulate Flow Meter Out of Range Alarm, verify indication | FE/FIT-7301 | |
| Simulate Flow Meter Fault, verify alarm indication | FE/FIT-7301 | |

| SEATTLE PUBLIC UTILITIES | | DATE: |
|--------------------------|--------------------------|-------------------|
| PROJECT: | EQUIPMENT/SYSTEM: | REPORT BY: |
| PS 73 IMPROVEMENTS | ALL PUMP STATION SYSTEMS | |

APPROVAL

Facility has passed the Systems Acceptance Testing phase of commissioning and is ready for the 7-Day Operational Acceptance Testing phase of commissioning.

CxA

Date