

JAC Meeting Notes

City of Seattle CWA Joint Administrative Committee (JAC)
May 5, 2021
10:00 a.m. – 11:00 a.m.
Virtual Meeting, via Skype

Introductions

The April meeting minutes were reviewed and approved with no edits.

Update on Work Progress, Workforce Needs and Reports and Safety

2019 AAC Package 1

Not in attendance. The project is currently on hold.

Delridge Way SW - Rapid Ride H Line

The project is 55% complete. Current work includes roadway demo and sidewalk replacement work. A worker remains on light duty and there are no safety issues to report. Jansen is touching base with their subs.

Northgate Bridge & 1st Ave NE Protected Bike Lane

They are in the 60th percentile for project completion. There are no COVID-19 issues. They are setting steel span in June and getting mesh put up. When they set the bridges, they will hire ironworkers and have cement masons on site for patching. An ironworker got an arm laceration and an apprentice mason is getting nose surgery and will be out for 14 days.

Pearl Street Drainage

The project is 57% complete. There are workforce needs for carpenter priority hire apprentices and journey workers. There are no safety or COVID-19 incidents. They are installing the support system for the drainage tank and have Clark Crane as a sub. Rick Dimmer shared their 90% POC apprentice performance and noted they can connect with Marianna Talbott for carpentry needs.

Ship Canal Water Quality Project - Tunnel Storage

Lane is meeting with subs bi-weekly to monitor performance. Tunnel mining activities should start in a month and the TBM machine is down in the shaft. There will be laborers and operating engineers coming on to perform mining work. The project is 29% complete labor and financially wise and 32% for other activities. There are no injuries. Lane met with the operating engineers to discuss upcoming workforce needs and develop a plan.

SMT Chiller Plant Replacement

The project is wrapping up and there are no hiring needs. The project is 18 out of 18 months complete. There are no safety incidents. Western Ventures thanked the cement masons and carpenters for supporting Western Ventures and the City thanked Western Ventures for their commitment and successful performance, support and work.



South Park Pump Station

Prospect is not in attendance. They are meeting with subs to ensure the CWA requirements and goals are understood. They will submit an updated project plan and have submitted new dispatches as well.

Waterfront Main Corridor

The project is 38% complete. Merlino is continuing utility work and concrete paving on Alaskan way. They are also working on the bridge that spans the railroad of Pine to Lenora street. They hired a priority hire POC apprentice and journey worker last week and they are working with Rick and subs around project performance.

Union Street Pedestrian Bridge

The project is 9% complete and on month 2 of 17. Drill shafts will occur on Marion street. Excavating and building the elevator foundation work will occur on Union, as well as asphalt paving work. There are 8 Walsh employees on the project and 1 will be an apprentice. There are no COIVD-19 or safety issues. The City noted to send in priority hire dispatch forms and asked them to submit their payroll.

Lake Forest Park Reservoir

Layfield is the prime. The project scope is to replace the floating cover on the reservoir. The project will start on the 17th with demolition, which will occur for the month. The liner installation will begin in June and they are working with subs regarding goals and requirements for priority hire. The project is about 5 months long.

Grievances

There are no grievance updates.

Pre-Apprenticeship and Apprenticeship Updates

PACE will hold mock interviews May 24. There are 25 current students with interest in the Carpenters, Electricians, Ironworkers, etc.

PACT Currently has 14 students. Of the 14, 9 are people of color, and 4 are women with a variety of interest for the trades. Cement Masons, Carpenters, Plumbers, Sprinkler Fitters, Electricians, etc. Mock interviews will be in house so PACT can host a hiring day at graduation.

NWCI has some Pile Drivers, EIS (drywall, acoustical ceiling and metal stud framing) and General Carpentry pre-apprenticeship graduates seeking work. 12 students graduated from the latest General Carpentry pre-apprenticeship class on April 2nd and 11 will be brought in available for work hopefully by the end of this week. The General Carpentry pre-apprenticeship class at the Mt. Vernon Training Center began Monday April 26th and is expected to graduate on May 14th. Virtual interviews will be held May 20 at 8:00 AM and they will reach out to community partners and contractors for volunteers. pre-apprenticeship sponsored in part by WSDOT May 10th at our Kennewick Training Center The pre-apprenticeship, sponsored in part by WSDOT at the Kennewick Training Center, is expected to graduate on May 28. The spreadsheet of all pre-apprenticeship graduates who have been accepted into the apprenticeship is sent twice a month. The list is organized by region and identifies the graduates name, gender, ethnicity, veteran status, craft, priority hire status, total hours and dispatch contact information.



Good of the Order

City of Seattle is partnering with the Port and ST for outreach, training and retention services. An email will be sent out regarding retention services. ANEW AOP and Urban League will work with apprentices to provide wrap around services for retention. Active apprentices can be referred.

Next JAC Meeting June 2, 2021 - 10 a.m. - 11 a.m. Virtual Meeting

JAC Member Attendees

Dave Benson Roofers 54

Lisa Bogardus Seattle Building Trades

Antonio Butler **IBEW 46** Ron Dahl **IUOE 302** Juan Espinoza Laborers 242 **Elwood Evans IBEW 46** Cynthia Grant **IUPAT 5** Jesse Scott-Kandoll **PNWRCC** Dean Stoneburner **IUOE 302** Marianna Talbott **NWCI** Keith Weir **IBEW 46**

City of Seattle Attendees

Anita Adams COS - FAS Ion Bersche COS – FAS Allison Calvert COS - FAS Michael DeGive COS - FAS COS - FAS Rick Dimmer COS - FAS **Jeanne Fulcher** Osvaldo Guel COS - FAS **Bobby Jones** COS - SPU Andrew Karch COS - SPU Grace Manzano COS - SPU COS - SDOT Jessica Murphy Martin Norman COS - FAS Anna Pavlik COS - FAS COS - SPU Shaunie Vail Paul Spivey COS - FAS Julianna Tesfu COS - FAS

Contractor Representatives

Thom Butler JW Fowler

Ryan Carlisle Western Ventures

Jeanette Phinney Layfield Adam Hackel Layfield

Tae-Hee Han Lane Construction

Todd Hassing Kraemer Montoya Hill Jansen Stacy Macke Walsh Benjamin Mitchell Walsh



Adam Nunziato Layfield Chris Sahlin Jansen

Other Attendees

Nicole Fillmore-

Meshesha ANEW
Sonja Forster AGC
Kristi Grassman RTC
Jason Hutson PACT
Amesha Lawton ULMS
Tashima Steele ULMS
Faith Tindi ANEW

Jody Robinson Jacobs Engineering

Sloane Whitaker SCC