


E Marginal Way Project Update

Seattle Freight Advisory Board
Megan Hoyt, SDOT



Presentation Overview

- Project overview
- Progress since December 2017
- Phase 1 details
- Cost estimate and funding opportunities
- Next steps



Project goals




Improve freight mobility and access



Promote efficiencies in freight movements




Enhance separation for people walking and biking




Project limits

- North, South and Central Segments
 - 80% of cost is in North segment
 - Pavement reconstruction
 - Separated bicycle facility
 - Sidewalk replacement
 - Drainage and landscaping
 - New and rebuilt traffic signals
 - Signal upgrades
 - ITS elements
 - Water main replacement (SPU)




Heavy Haul Pavement Network

- Pavement between S Massachusetts St and S Spokane St will be upgraded to Heavy Haul standards
- Reconstructs roadway to provide 50-year life
- Redesigns intersections and adds adaptive signals to improve traffic flow
- Improves freight safety by separating people on bicycles



Bicycle Connections


- Spokane to Atlantic
 - 1.33 miles of protected bike lane
 - Physical separation between bicyclists and trucks is a requirement north of Spokane St
 - Used daily by hundreds of cyclists




S Atlantic St - S Hanford St

Comparison of original options (Spring 2017)

Option 1:
Enhanced existing



Option 2:
2-way PBL east side




Option 3:
Multi-use path west side




Fully protected bike facility

- Continuous concrete barrier between bike lanes and roadway
- New signal at S Horton St allows for diagonal movement



S Hanford St Signal Rebuild

- Fully reconstructs traffic signal
- Proposes relocating railroad tracks further east and connecting to signal
- Fully protected turning movements
- Adaptive signal system



Central segment

- Industrial land uses, but key bicycle connection to local businesses

S Spokane St to
Duwamish Ave S



Construct multi-use trail west of
Viaduct


Duwamish Ave S to
Diagonal Ave S



Construct multi-use trail on
west side of roadway

South Segment

Diagonal Ave S to 1 Ave S



- Intermittent sidewalk on east side of street
- Railroad tracks on west side of street
- Little space outside vehicle lanes
- WSDOT regulated

Cost estimate

Section	Cost
North: S Atlantic St – S Spokane St	\$50 million
Central: S Spokane St – Diagonal Ave S	\$7 million
South: Diagonal Ave S – 1 Ave S	\$3 million
Total	\$60 million

Original expected project cost: \$40M - \$49M



Funding plan

Current expected project cost: \$60M

Source	Amount	Status	Requirements
Levy to Move Seattle	\$5 million	Secured	
FMSIB	\$6 million	Secured	Paving only
FHWA (PSRC)	\$2 million	Secured	Bike only; 2021
TIB	\$3 million	Secured	Bike only; 2020
	\$16 million	Total Secured	



Proposed Phasing


A phased approach utilizes current secured funding

Phase One - \$10.5M

- Bicycle facility between S Atlantic St and S Spokane St
- Rebuild signal and relocate railroad track at S Hanford St
- New signal at S Horton St


Phase Two

- Roadway reconstruction to Heavy Haul standards
- Replace west sidewalk
- Water main replacement (SPU)



Phase 1 Value

- Constructs safety improvements
- Connects downtown Seattle to regional bike network
- Rebuilds busiest freight intersection and upgrades signals/detection
- Early implementation of full project



Phase 1 Funding

- Utilizes all remaining Levy funds
- Includes partnership with other Levy Programs:
 - \$150K from Freight Spot Improvements (design)
 - \$150K from Freight Spot Improvements (construction)
 - \$300K combined from New Signals, Signal Major Maintenance and Signal Spot Maintenance
 - Potential to include design funds from Bicycle Master Plan implementation
- Allows SDOT to meet grant requirements

Future Funding

- Will require regional support from State representatives, WSDOT, and Port of Seattle
- Funding Plan and regional support is not confirmed; SDOT does not plan to apply for federal funds in 2019



Schedule

2015-2016	2017			2018	2019	2020	2021
<ul style="list-style-type: none"> • Data collection • Early design workshops • Preliminary traffic analysis 	<p>SPRING</p> <ul style="list-style-type: none"> • Develop options • Seek input on options 	<p>SUMMER</p> <ul style="list-style-type: none"> • Create preliminary engineering designs 	<p>FALL</p> <ul style="list-style-type: none"> • 10% design complete 	<p>WINTER-SPRING</p> <ul style="list-style-type: none"> • 30% design complete 	<ul style="list-style-type: none"> • Restart design 	<ul style="list-style-type: none"> • Complete design • Begin construction 	<ul style="list-style-type: none"> • Complete construction
<p>ONGOING OUTREACH AND ENGAGEMENT</p>							



Next Steps

- Design and Construct Phase 1
- Apply for federal INFRA/BUILD funds once funding plan and regional support are secured
- When do you want future updates?
 - Specific design milestones
 - Funding updates



Questions?

Seattle Department of Transportation
Megan Hoyt, E Marginal Way Project Manager