
Seattle Department of Transportation

LEVY TO MOVE SEATTLE **QUARTERLY REPORT**



2020 Q2

Published: July 2020





A LETTER TO THE READER

During the first three months of 2020, our project teams, crews, and contractors made meaningful progress on Levy sidewalk, road, and transit projects. However, starting in early March, like everyone in the city and beyond, we were confronted by the impacts of COVID-19. A new normal set in during the spring with the statewide "Stay Home, Stay Healthy" order and social distancing requirements, and the COVID-19 pandemic changed our city's transportation patterns, community, and business needs overnight. SDOT responded quickly to address the many emerging needs of travelers, our essential workers, and to support neighborhoods and small businesses, which included programs and initiatives like <u>Stay Healthy Streets</u>, <u>curbside pickup parking zones</u>, hospital employee parking, <u>free parking and elimination of the 72-hour rule</u>, signal retiming and more.

The Department's highest priority is to protect the health and safety of our workers and our community, and in Q2 this included a heavy focus on response to the emerging needs triggered by COVID-19. Because of this, the level of staffing resources SDOT was able to allocate to delivering Levy work in Q2, especially for our in-house crews, was significantly impacted. SDOT remains deeply committed to transparency and accountability towards the \$930M Levy to Move Seattle, approved by voters in 2015, and we have worked to present the same data that the Levy Oversight Committee and public have begun to rely on through regular Levy status updates. However, even as this report was written, the pandemic is still here, and these are still highly unusual and uncertain times. We have adapted the report this quarter to showcase the regular data reporting and provide a glimpse into the impacts COVID-19 has had on the Department's ability to deliver the Levy portfolio.

As we shared through our <u>Q1 update</u>, the future is uncertain. For the Move Seattle Levy specifically, we anticipate revenues will not decline substantially from previous estimates. However, we do anticipate major impacts to the leveraged resources at the City, State, and Federal levels that we depend on to deliver the full Levy program. Because of these revenue impacts, we are launching a robust Levy prioritization assessment to clearly identify what we will be able to deliver in the remaining years of the Levy at reduced funding levels. This is a qualitative and quantitative process and you'll find the beginnings of this effort referenced in this document. We will have more to share on the prioritization assessment later in 2020 with results presented through a Portfolio Status Update planned for Q2 2021.

Lastly, Seattle and cities across the country were ignited by the murder of George Floyd and the need to reflect and hold deeply personal, local and national conversations about systemic racism. SDOT recognizes the urgent call to action to center anti-racism and racial equity in our work by the Black Lives Matter movement and will hold this in the forefront for the Levy, and the Department as a whole, as we embark on the Portfolio Status Update process. Specifically, we seek to positively influence the prioritization process with the inclusion of the <u>Transportation Equity Workgroup</u> to help us drive collaborative solutions. We recognize that to be truly successful in our next steps, genuine listening, learning, and engagement is required and we are committed the long journey during the prioritization process and beyond.

TABLE OF CONTENTS

- 4 | Executive Summary
- 7 | Performance Summary
- 11 | Contracts & Grants Summary
- 12 | Q2 Finance Summary
- 13 Appendix A: Revenue and Budget Update
- 14 Appendix B: Glossary of Terms

our VISION

Seattle is a thriving, equitable community powered by dependable transportation.

our MISSION

To deliver a transportation system that provides safe and affordable access to places and opportunities.

our VALUES & GOALS

equity safety mobility sustainability livability excellence



EXECUTIVE SUMMARY

The following is a progress report on work to deliver citywide transportation projects and services funded in part or in full by the voter-approved Levy to Move Seattle in Q2 2020.

As mentioned in the Letter to the Reader on page 2, the emerging needs triggered by COVID-19, including health and safety protocols, significantly impacted the level of resources SDOT has been able to allocate to delivering Levy work in Q2. Many SDOT crew staff that were planned to work on Levy projects in Q2, were reallocated to address these emerging needs. High risk SDOT crew staff stayed home for their personal health and safety, thus significantly reducing crew capacity and availability for Levy projects. SDOT focused crews on essential services like keeping arterials open by filling potholes, maintaining a clear right-of-way and managing incidents, and addressing unique and emerging needs to allow more space for people to get outside while staying near their home and maintain social distance through the <u>Stay Healthy Streets program</u>. In addition, SDOT closed the West Seattle High-Rise Bridge on March 23 in response to accelerated structural deterioration, resulting in further reallocation of SDOT crew resources across the department to respond to this emergency situation.

The majority of COVID-19 related impacts on Levy delivery were to crew-delivered projects and maintenance and operations activities, whereas a lot of our larger capital work like Northgate Bridge and Fairview Bridge projects experienced smaller degrees of impact. Further information on impacts to Levy delivery are outlined on page 5.

Despite these many competing priorities and emerging needs, we still made great progress on Levy projects including beginning



Construction on Delridge RapidRide H Line project

construction on the Delridge RapidRide H Line, advancing heavy construction activity on the three major Levy bridge projects – Northgate, Fairview, Lander – building two new Safe Routes to School projects, continuing design on Vision Zero, bike, and sidewalk projects across the city, and completing the entirety of the 2020 planned major paving work, including the 35th Ave SW/SW Avalon Way paving project, N 40th St paving, and N 50th St paving. We also secured \$12.5M in grants for the Levy portfolio during Q2.

The financial details summarized on the following page and in Appendix A reflect the COVID-19 related impacts during Q2.

BUDGET AND EXPENDITURE SUMMARY

	MOVE SEATTLE	ALL FUNDS
ADOPTED BUDGET	\$140.8M	\$311.4M
REVISED BUDGET	\$172.2M	\$437.5M
2020 SPEND PLAN	\$140.8M	\$303.2M
2020 Q2 SPENDING ACTUALS	\$23.8M	\$49.6M
2020 TOTAL SPEND, ACTUALS	\$39.5M	\$86.2M

UNDERSTANDING THE IMPACTS OF **COVID-19 ON LEVY DELIVERY**

COVID-19 impacts to Q2 Levy delivery were primarily due to limited crew capacity related to the Continuity of Operations Plan (COOP) or the decision to take immediate action to pause several projects for the remainder of 2020, including many projects in the Levy portfolio. The decision to pause these projects is the result of thoughtful, but immediate action as we work to ensure our vision for a more livable, safe, and inclusive Seattle still moves forward in spite of new fiscal realities and timelines. Projects in construction and those

Figure 1: Q2 spending yearly comparison – all funds




with grants or partnerships, were largely not chosen for pause due to the impacts of changing those types of projects, this includes Georgetown to South Park bike facility, Northgate Bike and Pedestrian Bridge, and Delridge RapidRide H Line, among others.

In addition to our Q2 plans being impacted, we expect our plans for the remainder of 2020 and into 2021 and future years will be impacted as well, due to long term revenue impacts for the City. In late June, the City Budget Office (CBO) presented 2020 budget impacts to City Council, including more than \$55M in reductions needed for SDOT.

In response to new fiscal realities and timelines, we are working on a Levy prioritization assessment through the remainder of 2020, to determine how remaining funding will be prioritized for Levy deliverables. Move Seattle Levy revenues are based on property tax, which is not yet expected to

experience notable decline, however, in addition to Levy funds, SDOT leverages a variety of additional funds to deliver the Levy portfolio, including things like Vehicle License Fees (VLF), Real Estate Excise Tax (REET), and grant funds, which are the revenue sources that have already been and are expected to continue to be impacted by COVID-19. These additional funds collectively represent 54% of the \$303M 2020 spend plan, as shown in Figure 2 and further described in Appendix A on page 13. Additionally, and prior to COVID-19, we have anticipated potential impacts to the Levy portfolio's VLF20 funding through the passage of 1976 in November 2019. To address these revenue declines, we took thoughtful, immediate action to

Figure 2: \$303.3M 2020 spend plan by fund source



pause projects in 2020 and we expect that we will have to delay, or place on indefinite hold, additional Move Seattle Levy projects as we are forced to reallocate local funding to address revenue shortfalls in SDOT's overall portfolio. As we understand more about our revenue forecast, we are committed to exploring potential new funding sources, including advocating for new potential funding authority that will enable us to minimize impacts to the overall Levy program.

In coordination with the Levy Oversight Committee, we will center equity and focus on safety as we outline a plan for the remaining years of the Levy. We have a long way to go, with room for improvement. While budget reductions will impact all Seattleites, it is our commitment to ensure that this process does not disproportionately impact Black, Indigenous, and People of Color (BIPOC) communities, and even with these reductions in resources we will look for ways to commit resources to underserved communities, including support for authentic engagement.

The 2021-2022 budget process timeframe did not allow us to perform this work in a reasonable manner prior to SDOT's 2021-2022 budget submission. As a result, and similar to the 2020 paused projects, there will be planned pauses of and cuts to numerous Levy projects and programs with funding/spend in 2021 and 2022, that will be adopted into the 2021-2022 budget in November. However, the plan is to then incorporate further revisions, as identified by this comprehensive Levy prioritization process, through independent budget legislation in early 2021. These changes and an update on achievable Levy portfolio deliverables, for the remainder of the Levy, will be included in the Levy Portfolio Status Update Report, planned for publication in Q2 2021.




Figure 3: Spend plan (\$303M) vs Actual Spending – all funds

Spend variance

Figure 3 outlines SDOT's quarterly progress towards the \$303M Levy portfolio spend plan for 2020. The Q2 spending actuals of \$49M represent progress on large capital construction such as Fairview Bridge and Delridge RapidRide H Line. The \$18M variance from the Q2 spend plan represents COVID-19 related impacts to crew delivery described on the previous pages. As we move into the second half of the year, the safety of our staff, crews, and community remain our highest priority and we will work to deliver Levy projects to the greatest extent feasible.

2020 Q2 PERFORMANCE SUMMARY

Levy program IDs are noted to correspond to each of the 30 Levy programs. The Levy deliverable field indicates one or more deliverables that correspond to each Levy program. <u>View an index of Levy programs here.</u> Deliverables are only counted when fully complete.

ID	LEVY DELIVERABLE	2020 PLANNED	Q1	Q2	Q3	Q4	2020 TOTAL	
Safe Routes								
1	Vision Zero Corridors	4	1	1			2	
1	Miles of speed limit signs replaced*	300	50	39			89	
2	Safe Routes to School projects	9-12	3	2			5	
3	Crosswalks Repainted	1,500	0	0			0	
3	Arterial Lane-miles Repainted	560	0	0			0	
4	New traffic signals	3-4	1	0			1	
4	Traffic signal improvements	10	2	2			4	
4	Traffic spot improvements	10	4	1			5	
4	Corridors optimized	5	1	1			2	
4	Regulatory street signs replaced	3,000	750	750			1,500	
5	Protected bike lane (miles)	3.5-4.0	0	0.9			0.9	
5	Neighborhood Greenway (miles)	6-7	0	0			0	
5	Bike lane (miles)	0.15-0.25	0	0			0	
6	Sidewalks repaired, block equivalents	5-15	0.71	0.23			0.94	
6	Square footage of sidewalk repair	n/a	1,420	468			1,888	
6	Sidewalk spot imp. (shim/bevel/curb repair)	1,000- 5,000	2,094	0			2,094	
7	Customer Service Requested curb ramp upgrades	150-200	0	43			43	
8	Neighborhood Street Fund – I	Discrete proje	ects, refer	to page 9-1	10			
		Mainte	nance & R	Repair				
9	Lane-miles repaved (contractor)	16	0	16			16	

^{*}Speed limit sign replacement is through 2020-2021 citywide 25 MPH speed limit reduction initiative. Learn more on the Vision Zero webpage

2020 Q2 PERFORMANCE SUMMARY CONT'D

ID	LEVY DELIVERABLE	2020	Q1	Q2	Q3	Q4	2020			
		PLANNED					TOTAL			
10	Lane-miles repaved (crew)	4.5-5	0	1.5			1.5			
10	Paving spot improvements	35-60	2	8			10			
11	Bridge spot repairs	350	48	80			128			
	completed						120			
12	Bridge Seismic Improvements – Discrete projects, refer to page 9-10									
13										
14		g & Design – i	Discrete pro	ojects, refer	to page 9-1	10				
15	Stairway rehabilitation	5	0	0			0			
16	projects Trees planted	300	160	0			160			
16	Trees pruned (trimmed)			67			978			
16	Trees removed	4,000	911	29			58			
		n/a	29							
16	Landscape maintained	1,000	325	117			442			
16	Tree or vegetation obstruction removed	300	98	24			122			
17	SPU South Park – Discrete pro	jects, refer to	page 9-10)						
	,		estion Reli							
18	Multimodal Improvements – I	Discrete proje	ects, refer to	o page 9-10)					
19	Signal major maintenance	5-15	1	0			1			
19	Signal diagnostic	291	101	37			138			
	evaluations									
19	Signal preventative maint.	775	213	168			381			
20	Miles of arterial added to	20	11.6	9.86			21.46			
	ITS system									
21	Transit spot improvements	20	5	17			22			
22	Light Rail Connections, Graha			<u> </u>	ge 9-10					
23	Northgate Bridge – Discrete p									
24	Light Rail Connections, Access		r – Discrete	projects, r	efer to page	9-10				
25	Blocks of new sidewalk built	43-58	4	8			12			
25	Crossing improvements	16	2	1			3			
26	SPU Broadview – Discrete pro	jects, refer to	page 9-10							
27	Bike parking spaces added	0-50	18	2			20			
27	Urban trail & bikeway spot	10	2	2			4			
	imp.									
28	Partnership Improvements, Lo					ge 9-10				
29	Heavy Haul, East Marginal W				9-10	T	Г			
30	Freight spot improvements	5	1	0			1			

2020 Q2 PERFORMANCE SUMMARY CONT'D

ID	LEVY DELIVERABLE PROJECT	2020 PLANNED	2020 Q2 STATUS
8	Neighborhood Street Fund: <u>15</u> projects in 2019-2021 program	Complete design phase	Design continued
			Work to secure a FEMA grant
12	8th Ave NW/NW 133rd St	Start construction	continued
		Complete	
12	W Howe St Bridge	construction	Construction continued
		Complete	
12	Cowen Park Bridge	construction	Construction continued
12	Delridge Way Ped Bridge	Advance contracting	Continued design
12	N 41st St Pedestrian Bridge	Advance contracting	On hold for 6 months
12	SW Andover Pedestrian Bridge	Advance contracting	Working to advertise in late 2020
12	Cowen Park Br, Fremont Br, 15th Ave NE/NE 105th St Br, 4th Ave S Main to Airport Way, McGraw St Br, Admiral Way N Br, Admiral Way S Br, 15th Ave NW/Leary Way Br, 1st Ave S Viaduct/Argo Br, 4th Ave S Viaduct/Argo Br	Advance contracting	The desired scope on these 10 projects exceeds program funding availability. Therefore, the identified retrofits need to be scaled prior to final design. We expect to share a comprehensive update with the Levy Oversight Committee in the coming months.
		Continue	
13	Fairview Bridge Replacement	construction	Construction continued
14	Magnolia Bridge	n/a	Project closed out in 2019.
14	Ballard Bridge	Finalize planning study report	Planning study documents are in final review
14	2nd Ave Extension Bridge	Not identified	Not initiated yet; evaluating study scope among COVID-19 impacts
14	Admiral Way Bridge	Not identified	Not initiated yet; evaluating study scope among COVID-19 impacts
1.4	33rd Ave W Railroad Bike/Ped	Not identified	Design continued
14	Bridge Thornton Creek Bridge 105th St	Not identified	
14	Thornton Creek Bridge 103th St		
14	Thornton Creek Bridge 45th St	Complete planning	Planning study documents are in
14	Thornton Creek Bridge 39th Ave	study	final review
14	Cowen Park Bridge	n/a	Project closed out in 2019.
14	Jackson St (4th-5th)	Not identified	Not initiated yet; evaluating study scope among COVID-19 impacts
14	University Bridge N Approach	Not identified	Not initiated yet; evaluating scope among COVID-19 impacts
14	39th St/E Pine St Bike/Ped Bridge	n/a	2019 near-term rehabilitation completed

2020 Q2 PERFORMANCE SUMMARY CONT'D

ID	LEVY DELIVERABLE PROJECT	2020 PLANNED	2020 Q2 STATUS
	Drainage Partnership, South		
17	Park	Complete design	Circulated 90% design
			Circulated 100% design;
	Madison BRT/RapidRide G	Complete design and	preliminary FTA readiness
18	Line	begin construction	received
		Complete design and	Completed design and began
18	Delridge RapidRide H Line	begin construction	construction
			Issued design consultant request
		Continue design,	for qualifications (RFQ) and
		including initiate 60%	continued work towards
18	RapidRide Roosevelt	design	environmental determination
	Route 7 Transit-Plus	Continued design,	
18	Multimodal	including 100% design	Completed 60% design
		Complete planning and	
	Route 44 Transit-Plus	begin design and baseline	
18	Multimodal	project	Submitted 30% design
	Route 40 Transit-Plus	Complete planning phase	
18	Multimodal	and seek grant funding	Continued planning
	Route 48 Transit-Plus	Complete pre-planning	Completed technical review of
18	Multimodal	and seek grant funding	pre-planning concept designs
18	Fauntleroy Way Blvd Project	Not identified	Project on pause.
			Completed construction for Phase
			1 (Ballard Multimodal) without
	Burke-Gilman Trail Missing		trail improvements due to
18	Link	Complete Phase 1	ongoing legal challenges
	45th Corridor, 4th Ave NE-	Begin implementing	
18	Brooklyn	improvements	In development
		Initiate project and apply	
18	Plan Aurora	for grant funds	In development
18	23rd Corridor Phase II	N/a	Project completed in 2019.
	Light rail connections,		Project deferred to align with
22	Graham St	No action	Sound Transit schedule
23	Northgate Bridge	Start construction	Construction continues
		Complete transit center	Preparing for interagency
24	Accessible Mt Baker	relocation study	coordination on draft study
			Continued design and initiated
26	SPU Broadview	Complete project design	community outreach
28	Lander Overpass	Complete construction	Construction continued
		Advertise Phase 1 or	
		secure funding for part of	
		Phase 2 and start NEPA	
29	East Marginal Way	for combined project	90% design on phase 1

CONTRACTS & GRANTS UPDATE

2020 Q2 CONSTRUCTION CONTRACT MILESTONES

The below table details projects For more information on contracting progress from past quarters, please review previous <u>quarterly/annual levy reports</u>.

CONTRACT TITLE	PLANNED AD DATE	ACTUAL AD DATE	CONTRACT AWARD DATE	NOTICE TO PROCEED
AAC 15th Ave NE	4/1/2020	4/1/2020	6/5/2020	n/a
AAC NE Pacific St*	1/15/20	1/15/20	3/12/20	6/15/2020
AAC NW Market St (2020 AAC)	3/18/20	3/18/20	n/a-paused	n/a- paused
BMP – Bell St PBL	1/28/20	1/28/20	4/15/2020	5/18/2020
Delridge Way SW RapidRide H Line	2/27/20	2/27/20	4/10/2020	6/8/2020
New Sidewalks – 2020 Package	2/26/20	2/26/20	4/16/2020	6/15/2020
New Sidewalks – School Safety – 2020 Rainier Beach SRTS	3/17/20	3/18/20	5/7/2020	n/a
Transit Spot Improvements – Package 1	1/29/20	1/29/20	4/6/20	5/11/2020
Vision Zero – 12th Ave S	3/17/20	3/17/20	5/20/2020	n/a
Vision Zero – Sand Point Way Safety Project	9/4/19	n/a	n/a	n/a

^{*}NTP was delayed due to the project area's proximity to University of Washington Medical Center and to ensure access to the Medical Center was not interrupted or impacted during COVID-19.

GRANTS UPDATE

We received several awards worth approximately \$12.5M in Q2 2020, outlined below, with more requests on contingency lists. An additional \$10.2M was awarded for projects outside the Move Seattle Levy portfolio.

FUND SOURCE	MOVE SEATTLE PROJECT	MOVE SEATTLE PROGRAM	AMOUNT	
Puget Sound Regional		18) Multimodal		
Council	RapidRide Roosevelt	Improvements	\$4.0M	
Puget Sound Regional	Route 40 Transit-Plus	18) Multimodal	¢4.0N4	
Council	Multimodal	Improvements	\$4.0M	
Puget Sound Regional	Route 48 Transit-Plus	18) Multimodal	¢1 2N4	
Council	Multimodal	Improvements	\$1.2M	
Puget Sound Regional	Downtown Bike Network	5) Bicycle Safety	\$1.9M	
Council	DOWITOWIT BIKE NETWORK	3) bicycle safety	\$1.500	
Puget Sound Regional	15th Ave NW Paving	9) Arterial Roadway	\$1.5M	
Council	15th Ave NW Pavilig	Maintenance	\$1.500	

^{**}Re-advertisement date

2020 Q2 FINANCIAL SUMMARY

	Move Seattle Funds				All Funds					
			2020	2020	2020			2020	2020	2020
	Adopted	Revised	Spend	Q2	Total	Adopted	Revised	Spend	Q2	Total
ID	Budget	Budget	Plan	Spend	Spending	Budget	Budget	Plan	Spend	Spending
Safe Routes										
1	\$3.6M	\$4.1M	\$3.6M	\$0.6M	\$1.5M	\$4.1M	\$6.2M	\$6.6M	\$0.8M	\$2.1M
2	\$0.8M	\$1.1M	\$0.8M	\$0.0M	\$0.0M	\$4.0M	\$5.3M	\$4.8M	\$0.5M	\$1.4M
3	\$0.5M	\$0.5M	\$0.5M	\$0.1M	\$0.1M	\$1.5M	\$1.6M	\$1.8M	\$0.1M	\$0.1M
4	\$4.0M	\$4.2M	\$4.0M	\$2.3M	\$3.3M	\$9.1M	\$9.7M	\$10.9M	\$2.8M	\$5.3M
5	\$16.2M	\$14.4M	\$16.2M	\$1.4M	\$2.8M	\$27.9M	\$35.9M	\$23.0M	\$2.6M	\$4.6M
6	\$1.7M	\$0.8M	\$1.7M	\$0.2M	\$0.5M	\$3.8M	\$2.9M	\$3.3M	\$0.7M	\$1.3M
7	\$3.4M	\$3.4M	\$3.4M	\$0.4M	\$0.5M	\$14.1M	\$18.4M	\$15.8M	\$1.2M	\$2.3M
8	\$0.8M	\$2.4M	\$0.8M	\$0.7M	\$1.1M	\$0.8M	\$2.6M	\$1.6M	\$0.7M	\$1.1M
					laintenance	& Repair				
9	\$38.1M	\$37.0M	\$38.1M	\$5.6M	\$9.3M	\$40.1M	\$46.6M	\$46.0M	\$5.5M	\$9.8M
10	\$2.9M	\$2.1M	\$2.9M	\$0.5M	\$1.1M	\$6.7M	\$5.9M	\$5.9M	\$0.8M	\$1.4M
11	\$2.8M	\$2.9M	\$2.8M	\$0.8M	\$1.0M	\$5.5M	\$5.3M	\$2.8M	\$0.8M	\$1.9M
12	\$14.2M	\$21.6M	\$14.2M	\$1.6M	\$2.6M	\$15.0M	\$25.6M	\$17.8M	\$2.5M	\$4.3M
13	\$6.8M	\$12.1M	\$6.8M	\$1.0M	\$1.7M	\$13.5M	\$29.4M	\$21.4M	\$5.2M	\$7.1M
14	\$3.7M	\$6.7M	\$3.7M	\$0.2M	\$0.4M	\$3.7M	\$8.5M	\$3.8M	\$0.2M	\$0.4M
15	\$0.5M	\$0.8M	\$0.5M	\$0.1M	\$0.2M	\$1.4M	\$2.3M	\$1.0M	\$0.3M	\$0.5M
16	\$2.3M	\$2.3M	\$2.3M	\$0.4M	\$0.7M	\$5.9M	\$6.0M	\$5.9M	\$1.2M	\$2.3M
17	\$7.3M	\$8.3M	\$7.3M	\$0.4M	\$0.4M	\$7.3M	\$8.3M	\$1.6M	\$0.4M	\$0.4M
					Congestion					
18	\$12.1M	\$19.1M	\$12.1M	\$3.2M	\$5.4M	\$66.3M	\$82.9M	\$31.8M	\$4.4M	\$6.9M
19	\$1.5M	\$1.8M	\$1.5M	\$1.3M	\$1.4M	\$7.2M	\$8.2M	\$7.2M	\$1.7M	\$3.6M
20	\$2.5M	\$2.0M	\$2.5M	\$0.4M	\$0.7M	\$3.3M	\$10.5M	\$6.2M	\$1.1M	\$1.8M
21	\$2.0M	\$2.2M	\$2.0M	\$0.8M	\$2.0M	\$5.7M	\$13.1M	\$10.3M	\$1.5M	\$3.3M
22	\$0.0M	\$0.0M	\$0.0M	\$0.0M	\$0.0M	\$0.0M	\$0.0M	\$0.0M	\$0.0M	\$0.0M
23	\$2.9M	\$8.0M	\$2.9M	\$0.2M	\$0.2M	\$8.8M	\$25.0M	\$21.6M	\$5.8M	\$8.0M
24	\$0.0M	\$1.0M	\$0.0M	\$0.0M	\$0.0M	\$0.0M	\$1.0M	\$0.5M	\$0.0M	\$0.0M
25	\$7.7M	\$8.7M	\$7.7M	\$1.2M	\$1.7M	\$15.9M	\$27.7M	\$24.2M	\$4.5M	\$7.2M
26	\$0.0M	\$1.4M	\$0.0M	\$0.1M	\$0.1M	\$0.0M	\$1.4M	\$0.8M	\$0.1M	\$0.1M
27	\$1.2M	\$0.7M	\$1.2M	\$0.1M	\$0.2M	\$1.2M	\$0.8M	\$1.0M	\$0.1M	\$0.2M
28	\$0.0M	\$1.3M	\$0.0M	\$0.1M	\$0.1M	\$29.4M	\$31.6M	\$17.6M	\$2.9M	\$6.6M
29	\$0.0M	\$0.6M	\$0.0M	\$0.2M	\$0.3M	\$4.0M	\$9.9M	\$4.0M	\$1.1M	\$1.7M
30	\$1.5M	\$0.9M	\$1.5M	\$0.2M	\$0.4M	\$5.3M	\$4.9M	\$3.9M	\$0.2M	\$0.6M
Ttl	\$140.8M	\$172.2M	\$140.8M	\$23.8M	\$39.5M	\$311.4M	\$437.5M	\$303.2M	\$49.6M	\$86.2M

Note: totals may not sum properly due to rounding.

Final numbers may be adjusted in future years due to accounting system updates.

APPENDIX A: REVENUE AND BUDGET UPDATE

As discussed throughout this report, the unprecedented economic downturn brought on by the COVID-19 public health crisis has affected local funding sources that are critical to our ability to deliver the full Move Seattle Levy portfolio. Long term impacts are anticipated to the leveraged resources at the City, State, and Federal levels; however, we have already seen impacts to local revenue sources. Due to heavy reliance on demand-driven tax revenues, the City's General Fund is projected to lose \$200M in 2020, at a time when unplanned spending has increased. SDOT's allocated General Fund has been reduced by \$10 million in 2020 (almost 22% of SDOT's Adopted 2020 General Fund budget). In addition, Real Estate Excise Tax, a revenue stream dedicated to capital project investments and particularly asset maintenance in SDOT, is projected to decline by 42% citywide in 2020. For SDOT as a whole, this translates to \$1.2M reduction in 2020, and significant ongoing reductions into 2021 and beyond.

Due to these local revenue impacts to-date in 2020, SDOT specifically reduced the 2020 Levy portfolio budget by \$23M, which was achieved by <u>pausing a number of projects in 2020</u>. The table below reflects the \$23M budget reductions to the Levy portfolio outlined according to the three funding source categories that support Levy delivery: Levy, local, and leverage. The budget reductions noted below reflect the budgets allocated to the projects included on the 2020 pause list. The \$303M 2020 spend plan has not been adjusted though we do not expect to achieve the full spend plan in 2020 due to COVID-19 related impacts on project delivery and as described in the executive summary.

FUND SOURCE	2020 BUDGET	2020 REVISED BUDGET
Levy to Move Seattle (property tax revenue)	\$169M	\$158M
Local (e.g. sales tax, vehicle license fees, commercial parking	\$111M	\$99M
tax)		
Leverage (State/Federal grants)	\$157M	\$157M
Total	\$437M	\$414M

APPENDIX B: GLOSSARY OF TERMS

Abandonment/Re-appropriation

A type of budget revision that authorizes budget to be reallocated to a future budget year.

Adopted budget

The total budget authority that is approved in the annual budget ordinance by City Council.

All funds

All SDOT funds that are allocated for Levy to Move Seattle projects, including Levy funds, leverage (grants, partnerships, etc.), and local funds.

Carryforward

A type of budget revision that authorizes grants and capital projects to continue into the next budget year, adding to the adopted budget amount. Unspent budget is presumed to become 'carryforward' in the following year unless another action is taken (i.e. an abandonment).

Levy funds

A component of All Funds, these are specifically property tax proceeds as approved by voters in November 2015.

Planned Accomplishments

An annual plan for achieving deliverables. Planned accomplishments are accountable to the 2018 Workplan, taking into account current schedules and risks, and outlining each program's planned delivery for the year. Planned accomplishments do not supersede delivery plan outlined in the 2018 Workplan.

Revision

A budget action to adjust the adopted budget that occurs throughout the year to recognize grants, new revenues, augment or reduce appropriation authority, and make changes to capital projects.

Revised budget

The adopted budget plus any revisions that occur through the year.

Transfer

A type of budget revision that transfers budget from one project to another. Depending on the magnitude, these are processed either through Quarterly Supplementals or internally.

Spend plan

A plan developed and maintained by project owners, managers, project controls, and finance. The spend plan incorporates current events impacting project delivery and can be revised to better match expected spending. Spend plans may differ from budget due to current events, fund restrictions, or policy decisions. Current spend plans are reflected in the Levy workplan and updated annually for the Levy Oversight Committee.

Supplemental

A Council process, typically occurring quarterly, that revises the budget and may include obligating grants, allocating or transferring funding to and from projects, and creating new positions.

If you need assistance or translation of this material, please contact us at MoveSeattle@seattle.gov or 206-684-7623.

Servicios de traducción e interpretación disponibles bajo petición 206-684-7623.

요청하시면 번역이나 통역을 제공해드립니다 206-684-7623.

Matutulungan ka naming maintindihan kung hihingi kang tulong 206-684-7623.

Dịch và thông dịch viên sẵn sàng nếu có sự yêu cầu 206-684-7623.

Haddii aad dooneyso turjubeen fadlen wac 206-684-7623.

The Seattle Department of Transportation 700 5th Ave, Suite 3800 PO Box 34996 Seattle, WA 98124-4996 (206) 684-ROAD (7623) www.seattle.gov/transportation

