## **EXAMPLE – CONTRACTOR'S MATERIAL AND TEST CERTIFICATE FOR ABOVEGROUND PIPING**

Contractor's Material and Test Certificate for Aboveground Piping																	
PROCEDURE  Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by the property owner or their authorized agent. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.																	
A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or fallure to comply with approving authority's requirements or local ordinances.																	
Property name	perty name Date																
Property address																	
	Accepted by approving authorities (names)																
Plans	Address																
	Installation conforms to accepted plans Equipment used is approved If no, explain deviations										Yes No						
	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment?												No				
Instructions	Have copies of the following been left on the premises?  1. System components instructions 2. Care and maintenance instructions 3. NFPA 25									☐ Yes ☐ No ☐ Yes ☐ No ☐ Yes ☐ No ☐ Yes ☐ No				No No			
Location of system	Supplies buildings																
		Make		Model	m	Year of manufacture			Orifice stze	(	Quantity			Temperature rating			
Sprinklers								$\pm$									
Pipe and fittings	Type of pipeType of tittings																
Alarm	Alarm device										Maximum time to operate through test connection						
valve or flow Indicator		Туре		Make	Мо	Model			Minutes				Seconds				
Dry pipe operating test		Make		Ory valve Model	Codal po	Marian Marian			Q. O. D. e Model				Cortal po				
		TRIGATO		Model		Serial no.		Make				Serial no.					
	Time to trip through test connection <sup>a,b</sup>		Water pressure		Air pressure		Trip point air pressure		Time water reached test outlet <sup>a,b</sup>				Alarm operated properly				
		Minutes	Seconds	psl	-	psl	$\perp$		psl		Minutes		nds	Yes	No		
	Without Q.O.D. With												_				
	With Q.O.D. If no, ex	nlain															
© 2015 National Fi			clation										NFF	A 13 (p.	1 of 3)		

## **EXAMPLE – CONTRACTOR'S MATERIAL AND TEST CERTIFICATE FOR ABOVEGROUND PIPING**

	Operatio	n		Pne	Pneumatic DEle			ectric Hydraulics								
	Piping supervised Yes No Detecting media supervised								Yes No		□No					
Deluge and preaction valves	Does valve operate from the manual trip, remote, or both control stations?												□Ye	15	□No	
	Is there an accessible facility in each circuit for testing?															
	Moto	Model	Does each circuit operate supervision loss alarm?				Does each circuit op valve release?				rate		time to			
	Make	Model	Yes			No				No			Minute	_	Seconds	
												L	$\Box$			
Pressure-	Location and floor	Make a mode					ressure			Residual pressi (flowing)			ure	,	Flow rate	
reducing valve test				Ink		Inlet (psi)	t (psi) Out		flet (psi) lr		Inlet (psi) Out			let (psi) How (gp		
Backflow device forward flow test	Indicate means used for forward flow test of backflow device:  When means to test device was opened, was system flow demand created?   Yes   No   N/A															
Test description	Hydrostatic: Hydrostatic tests shall be made at not less than 200 psi (13.8 bar) for 2 hours or 50 psi (3.4 bar) above static pressure in excess of 150 psi (10.3 bar) for 2 hours. Differential dry pipe valve clappers shall be left open during the test to prevent damage. All aboveground piping leakage shall be stopped.  Pneumatic: Establish 40 psi (2.7 bar) air pressure and measure drop, which shall not exceed 1½ psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1½ psi (0.1 bar) in 24 hours.															
	All piping hydrostatically tested atpsi (bar) forhours   If no, state reason   Dry piping pneumatically tested   Yes   No   Equipment operates properly   Yes   No															
	Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium stilicate or derivatives of sodium stilicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks?															
Tests	Drain Reading of gauge located near water Residual pressure with valve in test supply test connection:psi (bar)											har)				
	Underground mains and lead-in connections to system risers flushed before connection made to															
	sprinkler piping  Verified by copy of the Contractor's Material and Test Certificate for Underground Piping. Flushed by Installer of underground sprinkler piping  Yes No Other Explain												1			
	If powder-driven fast eners are used in concrete, has representative sample testing been satisfactorily completed?															
Blank testing gaskets	Number	used		Locations									Number	re mo	oved	
9	Welding	piping		☐ Yes	Į	⊒ No										
Welding	Hyos															
	Do you certify as the sprinkler contractor that welding procedures used compiled with the minimum requirements of AWS B21, ASME Section IX. Welding and Bizzing Qualifications, or other applicable qualification standard as required by the AHJ?												15	No		
	Do you certify that all weiding was performed by welders or welding operators qualified in accordance with the minimum requirements of AWS B2.1, ASME Section IX Welding and Brazing Qualifications, or other applicable qualification standard as required by the AHJ?											☐ Ye	ıs	□No		
	Do you certify that the weiding was conducted in compliance with a documented quality control procedure to ensure that (1) all discs are retrieved; (2) that openings in piping are smooth, that slag and other welding residue are removed; (3) the internal diameters of piping are not penetrated; (4) completed welds are free from cracks, incomplete fusion, surface porosity greater than Ye in. (1.6 mm) diameter, undercut deeper than the lesser of 25% of the wall thickness or ½2 in. (0.8 mm); and (5) completed circumferential but weld reinforcement does not exceed ½2 in. (2.4 mm)?											□ <sub>Ye</sub>	es	□No		
© 2015 National Fire	nal Fire Protection Association NFPA 13 (p. 2 of 3)															

## **EXAMPLE – CONTRACTOR'S MATERIAL AND TEST CERTIFICATE FOR ABOVEGROUND PIPING**

Cutouts (discs)	Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved?	Yes No												
Hydraulic data nameplate	Nameplate provided If no, explain													
Sprinkler contra	ctor removed all caps and straps?													
Remarks	Date left in service with all control valves open													
	Name of sprinkler contractor													
	Tests witnessed by													
Signatures	The property owner or their authorized agent (signed)	Date												
	For sprinkler contractor (signed) Title	Date												
Additional explanat	ions and notes													
© 2015 National Fire	e Protection Association	NEPA 13 (n. 3 of 3)												